



RCMP Detachment Construction Bulletin



The new Royal Canadian Mounted Police Detachment, being constructed just north of the current detachment, will house both municipal and provincial funded RCMP units and support staff. The Net-Zero Ready, 3-storey building will utilize BC-sourced Nail Laminated Timber, and allows the City to showcase our commitment to energy conservation and innovative building practices.

Week of February 8, 2021 Update

Since the January 11, 2020 Update, the following activities have occurred:

- Installation of structural steel, brace bays and first floor columns
- Continued off-site fabrication of mass timber panels
- Installation of mass timber panels
- Concrete pour on the northern portion of the building
- Electrical trades began electrical rough-ins

Work planned for the reporting next period

- Continued installation of structural steel
- Continued off-site fabrication of mass timber panels
- Continued on-site installation of mass timber panels
- Continued electrical rough-ins




MASS TIMBER PANELS INSTALLED



MASS TIMBER PANEL INSTALLATION

Construction contracts awarded to date:



For more information about this project visit fortstjohn.ca/capital-projects

Investing
in our
Community

