

Investing in our Community



2021 Capital Projects Construction Bulletin

Kin Park

Kin Park is one of the communities largest destinations parks, and after extensive community input, we are upgrading it with new play equipment, multi-use and boarded outdoor rinks, and much more. Phase one of this multi-year project will see work on the west side of the park.

Week of June 24, 2021 Update

Since the construction began, the following activities have occurred:

- Site preparation and safety fence installation
- Material clearing and excavation

Work planned for the reporting next period

- Installation of water, storm sewer and sanitary sewer underground utilities
- Demolition of the existing clubhouse building



EXCAVATION AND SOIL STRIPPING ACTIVITIES IN KIN PARK



MATERIAL MOVEMENT ACTIVITIES IN KIN PARK

81 Street

81 Street between 100 and 101 avenues is being upgraded to a paved road complete with new underground utilities and street lighting.

Week of June 24, 2021 Update

Since the construction began, the following activities have occurred:

- Excavation and installation of water main beginning at 101 Avenue and working south
- Installation of fire hydrant to improve fire response capabilities

Work planned for the reporting next period

- Continued water main installation
- Testing of water main following installation
- Begin installation of storm sewer main



EXCAVATION ACTIVITIES ON 81 STREET



EXCAVATION AND WATER MAIN INSTALLATION ON 81 STREET

112 Avenue

112 Avenue between 104 and 106 streets will be reconstructed with new underground utilities, sidewalks, and street lighting. The project also includes trail upgrades between 111 and 112 avenues, upgrades to 104 Street north of 111 Avenue, and upgrades to Triangle Park.

Week of June 24, 2021 Update

Since the construction began, the following activities have occurred:

- Site preparation and survey layouts
- Material removal from boulevards

Work planned for the reporting next period

- Existing pavement removal
- Installation of underground utilities



107 Avenue Sidewalk

Installation of sidewalks and street lighting on 107 Avenue between 90 and 92 streets in front of Dr. Kearney Middle School.

Week of June 24, 2021 Update

Construction activities have not yet begun, but they may begin as crews are available.

Work planned for the reporting next period

- Site preparation and survey layouts
- Existing material removals
- Base preparation and electrical installations

96 Street

Upgrading the existing gravel road between 114a and 117 avenues to paved standards. This is the second and final phase of the project, which began in 2020. This project includes new underground utilities, road realignment, street lighting and sidewalks.

Week of June 24, 2021 Update

Construction activities have not yet begun, but are planned to begin in the next few days.

Work planned for the reporting next period

- Site preparation and survey layouts
- Existing material removals, including the current outdoor rink
- Installation of underground utilities

2021 Statistics

as of June 14, 2021

61%

Percentage of construction contracts that have been awarded to local companies

\$21.1 million

Value of Capital Projects awarded by Council

Value of goods and services produced

\$35.2 million

Labour income generated

\$10.3 million

159

Jobs created



For more information about Capital Projects visit fortstjohn.ca/capital-projects.

Investing
in our
Community

